
CONSTRUCTION MONITOR MONTHLY PROGRESS REPORT
DOMINION ENERGY SOUTH CAROLINA, INC. (DESC)
AND SOUTH CAROLINA PUBLIC SERVICE AUTHORITY (SANTEE COOPER)
CANADYS STATION PROJECT
DOCKET No. 2025-323-E
SEPTEMBER 2026



Conceptual Rendering of Canadys Station

Source: <https://www.dominionenergy.com/about/making-energy/power-stations/canadys-station>

Prepared by: E3 Consulting Services, LLC
Reynolds "Al" Brousseau, Project Manager
September 28, 2026

TABLE OF CONTENTS

SEPTEMBER 2026 — MONTHLY CONSTRUCTION MONITORING REPORT	1
1.0 Executive Summary	1
2.0 Project Overview	1
3.0 Environmental, Permit and Compliance Status	1
4.0 Summary of Progress and Status of EPC Contractor	2
5.0 Interconnection Status (Work Outside of EPC Contract)	2
5.1 Electrical Interconnection Status	2
5.2 Water Supply and Discharge Status	2
5.3 Gas Supply Status	3
6.0 Budget Review	3
7.0 Schedule Review	3
ATTACHMENT A – REPORT ACRONYMS	4

This report has been prepared for the use of the client named in the report for the specific purpose identified in the report. This report should not be relied upon by any other party for any other purpose. This report is not to be used, circulated, quoted or referred to, in whole or in part, for any other purpose without the prior written consent of E3 Consulting Services, LLC. The conclusions, observations and recommendations contained herein attributed to E3 Consulting Services, LLC constitute the opinions of E3 Consulting Services, LLC. For a complete understanding of the conclusions and opinions, this report should be read in its entirety. To the extent that statements, information and opinions provided by the client or others have been used in the preparation of this report, E3 Consulting Services, LLC has relied upon the same to be accurate. While we believe the use of such information provided by others is reasonable for the purposes of this report, no assurances are intended and no representations or warranties are made. E3 Consulting Services, LLC makes no certification and gives no assurances except as explicitly set forth in this report.

SEPTEMBER 2026 — MONTHLY CONSTRUCTION MONITORING REPORT

1.0 EXECUTIVE SUMMARY

This September 2026 Construction Monitoring Report (CMR) has been prepared by E3 Consulting Services, LLC (E3) pursuant to S.C Code Ann. § 58-33-195 and § 58-33-200 for the 2,180-megawatt (MW) Canadys Station natural gas combined cycle generating facility to be constructed in Colleton County, South Carolina (the Project). The Project is being built as a partnership between Dominion Energy South Carolina, Inc. (DESC) and South Carolina Public Service Authority (Santee Cooper). E3 is a consultant to the South Carolina Office of Regulatory Staff (ORS) as construction monitor under § 58-33-195 and serving as the independent construction analyst under § 58-33-200.

The Project is a natural gas combined cycle generating facility located in Colleton County, South Carolina. The Project comprises three power blocks, each in a 1x1 configuration, for a total generating capacity of 2,180 MW. This CMR provides an update on E3's construction monitoring activities during September 2026 related to the Project's progress. E3's analysis is based on documents and responses to questions received from DESC on September 11, 2026, in response to the ORS request for information dated September 01, 2026.

DESC is currently developing an engineering, procurement and construction (EPC) contract and in discussions with a contractor accordingly, which supports the overall Project program objectives. As further information is available, E3 will provide commentary as to project budget and schedule.

2.0 PROJECT OVERVIEW

The Canadys Project is a 2,180 MW natural gas combined cycle generating facility, consisting of three power blocks. Each power block is in a 1x1 combined cycle configuration and consists of a combustion gas turbine (CTG), steam turbine generator (STG) and a heat recovery steam generator (HRSG). The Project site is located in Colleton County, South Carolina.

3.0 ENVIRONMENTAL, PERMIT AND COMPLIANCE STATUS

- Air Permit – DESC executed a timeline agreement for the air permit with the South Carolina Department of Environmental Services (SCDES) for the Canadys Project as an Energy Infrastructure Project (EIP) as afforded by the provisions of the South Carolina Energy Security Act (Act 41) on July 30, 2026. SCDES provided public notice for the air permit on September 18, 2026. The public hearing on the draft air permit is scheduled for Tuesday, October 20, 2026, at the Walterboro Wildlife Center, Walterboro, SC.

- Site Preparation - DESC submitted a request to the United States Army Corps of Engineers (USACE) for a Jurisdictional Determination at the site to support development of the balance of site preparation design and permitting application(s), as necessary. DESC awarded a contract for initial site preparation activities to include fill import and grading in existing area of permitted disturbance and for grading in areas included in the stormwater construction permit pending with SCDES.

4.0 SUMMARY OF PROGRESS AND STATUS OF EPC CONTRACTOR

DESC is in contract discussions with the proposed EPC contractor and expects to execute an EPC contract by end of Quarter 4 (Q4) 2026. Also, DESC is in discussions to finalize the equipment requirements' technical and commercial agreements with turbine and major power island equipment suppliers to support conformance of the EPC contract and project schedule.

5.0 INTERCONNECTION STATUS (WORK OUTSIDE OF EPC CONTRACT)

5.1 Electrical Interconnection Status

With respect to the electric transmission interconnection process, DESC Electric Transmission issued its Phase III Restudy of the DESC 2024 Definitive Interconnection System Impact Study (DISIS) Cluster and the cluster is now proceeding to a Facilities Study. DESC's electric interconnection process remains on track for execution of an Interconnection Agreement in 2027. Santee Cooper has issued its Phase II study for its 2025 Cluster Study.

5.2 Water Supply and Discharge Status

- Groundwater – As identified in Certificate proceeding, DESC holds an existing surface water withdrawal permit from existing intake structures on the Edisto River at the site. The groundwater withdrawal construction permit was issued by SCDES on August 21, 2026.
- Stormwater – In June 2026 DESC submitted a Storm Water Prevention and Protection Plan (SWPPP) package to SCDES for early site work activities to support the construction of the Edisto River 230 kilovolt (KV) switchyard and other balance of plant equipment. This permit and associated Coastal Zone Consistency (CZC) determination are currently on public notice with a public hearing held on September 22, 2026, in Walterboro, SC following the public information session.

5.3 Gas Supply Status

- On July 31, 2026, the Federal Energy Regulatory Commission (FERC) issued its “Order Issuing Certificate and Approving Abandonment” (Order) in the above-referenced docket for Southern Natural Gas Company, LLC and Elba Express Company, LLC’s (collectively the Companies) South System Expansion 4 Project.
- Companies filed notice accepting the Order on August 5, 2026. On September 8, 2026, the Companies, pursuant to Ordering Paragraph (B)(3) of the Order and in compliance with Environmental Condition No. 6, submitted the Implementation Plan for the Project for review and written approval by the Director of the FERC’s Office of Energy Projects.
- As further described in the Implementation Plan, the Companies requested a partial Notice to Proceed (NTP) authorizing Project activities at thirteen contractor yards and five compressor stations. Companies respectfully requested issuance of the requested partial NTP on or before September 29, 2026, to support the Project schedule.

6.0 BUDGET REVIEW

DESC stated this month that there are no changes to the project budget.

7.0 SCHEDULE REVIEW

DESC stated this month that there are no changes to the project schedule.

ATTACHMENT A – REPORT ACRONYMS

The following table shows the acronyms used in this CMR and the definition for each.

Table 1
Acronyms

Acronym	Definition
CMR	Construction Monitoring Report
CTG	Combustion Turbine Generator
CZC	Coastal Zone Consultancy
DESC	Dominion Energy South Carolina, Inc.
DISIS	Definitive Interconnection System Impact Study
E3	E3 Consulting Services, LLC
EIP	Energy Infrastructure Project
EPC	Engineering, Procurement and Construction
FERC	Federal Energy Reliability Council
HRSG	Heat Recovery Steam Generator
KV	kilovolt
MW	Megawatt
NTP	Notice to Proceed
ORS	South Carolina Office of Regulatory Staff
Q4	Fourth Quarter
SCDES	South Carolina Department of Environmental Services
STG	Steam Turbine Generator
SWPPP	Storm Water Prevention and Protection Plan
USACE	United States Corps of Engineers