
CONSTRUCTION MONITOR MONTHLY PROGRESS REPORT
DOMINION ENERGY SOUTH CAROLINA, INC. (DESC)
AND SOUTH CAROLINA PUBLIC AUTHORITY (SANTEE COOPER)
CANADYS STATION PROJECT
DOCKET No. 2025-323-E
AUGUST 2026



Conceptual Rendering of Canadys Station

Source: <https://www.dominionenergy.com/about/making-energy/power-stations/canadys-station>

Prepared by: E3 Consulting Services, LLC
Reynolds "Al" Brousseau, Project Manager
August 27, 2026

AUGUST 2026 — MONTHLY CONSTRUCTION MONITORING REPORT	1
1.0 Executive Summary	1
2.0 Project Overview	1
3.0 Environmental, Permit and Compliance Status	1
4.0 Summary of Progress and Status of EPC Contractor	2
5.0 Interconnection Status (Work Outside of EPC Contract)	2
5.1 Electrical Interconnection Status	2
5.2 Water Supply and Discharge Status	2
5.3 Gas Supply Status	2
6.0 Budget Review	2
7.0 Schedule Review	2
ATTACHMENT A – REPORT ACRONYMS	3

This report has been prepared for the use of the client named in the report for the specific purpose identified in the report. This report should not be relied upon by any other party for any other purpose. This report is not to be used, circulated, quoted or referred to, in whole or in part, for any other purpose without the prior written consent of E3 Consulting Services, LLC. The conclusions, observations and recommendations contained herein attributed to E3 Consulting Services, LLC constitute the opinions of E3 Consulting Services, LLC. For a complete understanding of the conclusions and opinions, this report should be read in its entirety. To the extent that statements, information and opinions provided by the client or others have been used in the preparation of this report, E3 Consulting Services, LLC has relied upon the same to be accurate. While we believe the use of such information provided by others is reasonable for the purposes of this report, no assurances are intended and no representations or warranties are made. E3 Consulting Services, LLC makes no certification and gives no assurances except as explicitly set forth in this report.

AUGUST 2026 — MONTHLY CONSTRUCTION MONITORING REPORT

1.0 EXECUTIVE SUMMARY

This August 2026 Construction Monitoring Report (CMR) has been prepared by E3 Consulting Services, LLC (E3) pursuant to S.C Code Ann. § 58-33-195 and § 58-33-200 for the 2,180-megawatt (MW) Canadys Station natural gas combined cycle generating facility to be constructed in Colleton County, South Carolina (the Project). The Project is being built as a partnership between Dominion Energy South Carolina, Inc. (DESC) and South Carolina Public Authority (Santee Cooper). E3 is a consultant to the South Carolina Office of Regulatory Staff (ORS) as construction monitor under § 58-33-195 and serving as the independent construction analyst under § 58-33-200.

The Project is a natural gas combined cycle generating facility located in Colleton County, South Carolina. The Project comprises three power blocks, each in a 1x1 configuration, for a total generating capacity of 2,180 megawatts (MW). This CMR provides an update on E3's CM activities during August 2026 related to the Project's progress. E3's analysis is based on documents and responses to questions received from DESC on August 14, 2026, in response to the ORS request for information dated July 29, 2026. In addition, E3 participated in a joint kickoff meeting held on July 28, 2026, with ORS, Santee Cooper and DESC to discuss the Project status, including team introductions, setting protocols and Project status updates. E3 has not visited the Project site in-person at this time.

DESC is currently developing an engineering, procurement and construction (EPC) contract and in discussions with a contractor accordingly, which supports the overall Project program objectives. As further information is available, E3 will provide commentary as to project budget and schedule.

2.0 PROJECT OVERVIEW

The Canadys Project is a 2,180 MW natural gas combined cycle generating facility, consisting of three power blocks. Each power block is in a 1x1 combined cycle configuration and consists of a combustion gas turbine (CTG), steam turbine generator (STG) and a heat recovery steam generator (HRSG). The Project site is located in Colleton County, South Carolina.

3.0 ENVIRONMENTAL, PERMIT AND COMPLIANCE STATUS

- Air Permit – DESC executed a timeline agreement for the air permit with the South Carolina Department of Environmental Services (SCDES) for the Canadys Project as an Energy Infrastructure Project (EIP) as afforded by the provisions of the South Carolina Energy Security Act (Act 41) on July 30, 2026. The timeline agreement memorializes November 6, 2026, as the anticipated issuance date of the air permit.

- Groundwater – Based on feedback from SCDES, DESC anticipates the issuance of the Groundwater Withdrawal/Capacity Use Area permit in Q3 2026.
- Stormwater – In June 2026 DESC submitted a Storm Water Prevention and Protection Plan (SWPPP) package to SCDESC for early site work activities to support the construction of the Edisto River 230 kilovolt (kV) switchyard and other balance of plant equipment.

4.0 SUMMARY OF PROGRESS AND STATUS OF EPC CONTRACTOR

DESC issued a Request for Proposal (RFP) for the engineering, procurement and construction (EPC) contract and is evaluating the returned proposals. DESC expects to execute an EPC contract by end of Q4 2026.

5.0 INTERCONNECTION STATUS (WORK OUTSIDE OF EPC CONTRACT)

5.1 Electrical Interconnection Status

There is no update regarding the electrical interconnection activities for this month.

5.2 Water Supply and Discharge Status

There is no update regarding the water supply and discharge activities for this month.

5.3 Gas Supply Status

There is no update regarding the gas supply activities for this month.

6.0 BUDGET REVIEW

During the joint meeting on August 20, 2026, E3 requested that DESC provide ORS and E3 with actual versus original budget figures, forecasts of remaining budget expenditures, and details regarding contingency utilization following execution of the EPC contract, beginning in early 2027.

7.0 SCHEDULE REVIEW

E3 has requested additional information from DESC related to the Project schedule and status.

ATTACHMENT A – REPORT ACRONYMS

The following table shows the acronyms used in this CMR and the definition for each.

Table 1
Acronyms

Acronym	Meaning
CM	Construction Monitor
CMR	Construction Monitoring Report
CTG	Combustion Turbine Generator
DESC	Dominion Energy South Carolina, Inc.
E3	E3 Consulting Services, LLC
EIP	Energy Infrastructure Project
EPC	Engineering, Procurement and Construction
HRSG	Heat Recovery Steam Generator
kV	Kilovolt
MW	Megawatt
ORS	South Carolina Office of Regulatory Staff
Q3	Third Quarter
Q4	Fourth Quarter
RFP	Request for Proposal
SCDES	South Carolina Department of Environmental Services
STG	Steam Turbine Generator
SWPPP	Storm Water Prevention and Protection Plan